

HOME RETROFIT SPECIFICATIONS MANUAL

HYBRID (HEAT PUMP) WATER HEATER COMPLETE MEASURE CHECKLIST

All work must meet Energy Trust of Oregon specifications. **This checklist serves as a reference guide only.** Please refer to the current Specifications Manual for additional information and clarification. Specific reference sections are noted in italics.

<input type="checkbox"/>	Condensate produced by the system is removed via an adequately sloped drainage system and flows to a suitable termination point. <i>IN 1.16</i>
<input type="checkbox"/>	Unit location and clearances around the unit shall meet manufacturer requirements. <i>IN 1.14</i>
<input type="checkbox"/>	Ducting and applicable fans settings shall be set in accordance with the manufacturer's specifications. <i>IN 1.14</i>
<input type="checkbox"/>	If only exhaust air is ducted outside of conditioned space, contractor should ensure combustion appliances are functioning properly and safely and carbon monoxide alarm requirements are met. <i>IN 1.2</i>
<input type="checkbox"/>	In jurisdictions where it is required, ensure hybrid (heat pump) water heater is strapped on the upper third and lower third of the tank to resist horizontal displacement caused by seismic motion. <i>WH 1.0</i>

Print Name:	Signature:	Date:
-------------	------------	-------